

Bajwa, Mehak

From: Chris Visser <chris.visser@wasteconnections.com>
Sent: September 25, 2024 9:59 AM
To: Dey, Asit
Cc: Derek Dreger (WSP) ; Angela Fidler-Kliewer (Trek); Laurel Hoffarth; Barry Blue; Scurrah, Fiona; Cowan, Amanda; Alves, Alexandre; Mackin, Amna; Bajwa, Mehak
Subject: Prairie Green IWMF: Search Facility Geomembrane Results
Attachments: LTR 25-09-2024 Prairie Green IWMF Search Facility Pad -Mob 1_0_Final_AFK 1000-043-27-signed.pdf; L240034 - PRAIRIE GREEN.pdf

CAUTION: This email originated from an External Sender. Please do not click links or open attachments unless you recognize the source.

ATTENTION: ce courriel provient d'un expéditeur externe. Ne cliquez sur aucun lien et n'ouvrez pas de pièce jointe, excepté si vous connaissez l'expéditeur.

Good morning Ash,

Please find attached the test results and construction quality assurance certification for the section geomembrane completed for the Prairie Green Landfill Search Facility.

If you should have any questions, please do not hesitate to contact us.

Regards,

Chris Visser, P.Eng.
Canadian Region Engineering Manager

C: [647-539-5923](tel:647-539-5923) | F: 905-532-7576

Waste Connections of Canada | Unit 600 | 6220 Hwy 7 | Woodbridge | ON | L4H 4G3



Quality Engineering | Valued Relationships

September 25, 2024

Our File No. 1000-043-27

Derek Dreger, P.Eng., PMP, FEC
WSP Canada Inc.
1600 Buffalo Place,
Winnipeg, MB
R3T 6B8

**RE: CQA Summary Letter for
IWMF Search Facility Pad Construction – Mob 1**

This letter summarizes the Quality Assurance (QA) inspections and testing services associated with CQA Geosynthetic installing of the Search Facility Pad – Mob 1. The area constructed is about 1.2 Ha of a total of 2.7 HA of pad to be constructed and comprises the building area in the South section of the pad.

Deployment of the HDPE liner over the GCL and sand layer subgrade consisted of panels P1 to P23, respectively. The arrangement and designation of the various panels for the HDPE liner are presented on Drawing I attached.

The seams were welded using a double hot wedge fusion welder. Some seams required repairs based on field test results and the reconstructed seams were made using a hand-held extrusion welding apparatus. Fusion and extrusion seams were subjected to non-destructive and destructive testing. All non-destructive testing completed on both fusion and extrusion seaming comply with project specifications. Destructive test samples of panel fusion welded seams were taken at an average of approximately one for every 144 m of fusion seam length.

A total of twelve fusion destructive tests (DSF designation) and eleven extrusion tests (DSX designation) were conducted of the HDPE liner. Seven fusion destructive tests failed, and each failed test was traced along the fusion seam activity log to obtain one passing destructive before and after the failed destructive. The failed sections of seams were subsequently extrusion welded and non-destructively tested with the vacuum box. All extrusion destructive tests completed comply with project specifications.




The information and findings of this report were based on the tests, measurements, and observations made by TREK during construction and are only applicable to those elements. Based on the results of the field monitoring, observations, inspections and testing, the IWMF Search Facility Pad – Mob 1 was constructed in accordance with the project specifications and to current accepted industry standards.

Sincerely,

TREK Geotechnical Inc.

Per:




Angela Fidler-Kliwer, C.Tech.
Manager of Lab and Field Services



Nelson John Ferreira, Ph.D., P. Eng.
Geotechnical Engineer, Principal

Z:\Projects\1000 Soils Lab\1000 Lab Projects\1000-043 WSP\1000-043 WSP\1000-043-27 Prairie Green Landfill Search Facility Pad Construction\CAD\Fig 01 2024-09-25 PGI Search Facility Pad 0_A 1000-043-27.dwg, 2024-09-25 9:18:09 AM



- 4C UNIQUE DEFECT IDENTIFICATION NUMBER
- DSF12 6U FUSION DESTRUCTIVE LOCATION AND DESIGNATION
- DSX1 EXTRUSION DESTRUCTIVE DESIGNATION

- FUSION SEAM
- EXTRUSION SEAM RECONSTRUCTION
- P01 PANEL DESIGNATION NUMBER

- NOTES:**
1. PANEL LOCATIONS ARE BASED ON SURVEY COMPLETED BY TREK GEOTECHNICAL.
 2. THE DRAWING IS TO BE READ IN CONJUNCTION WITH THE ACCOMPANYING LETTER.

Figure 01
Geomembrane Panel Layout
MOB 1

