

# Manitoba



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

## WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- February 26/24 )

<b><u>DRILLING ACTIVITY</u></b>	<b>To Feb 26/24</b>	<b>To Feb 27/23</b>	<b>2023 Total</b>	
Drilling Licences Issued	22	39	187	
Licences Cancelled	4	2	8	
Vertical Wells Drilled	0	0	3	
Horizontal Wells Drilled	30	42	159	
Stratigraphic Test Holes Drilled	0	1	1	
Wells Drilled - Total	30	43	162	
No. of Metres Drilled	73023	93512	366427	
Wells Re-entered	1	0	1	
Wells Being Drilled	3	4	0	
No. of Active Rigs	3	4	0	
Wells Licenced but Not Spudded	51	-12	17	
Wells Completed as Potential Oil Wells	30	41	162	
Wells Abandoned Dry	0	1	3	
Wells Drilled but Not Completed	0	0	0	
Other Completions	0	1	1	
New Wells on Production	17	0	0	
<b><u>GEOPHYSICAL ACTIVITY</u></b>				
Geophysical Programs Licenced	0	1	1	
Licences Cancelled	0	0	0	
Kilometers Licenced	0.00	169.74	169.74	
Kilometers Run	0.00	0.00	0.00	
<b>2023/2024</b>				
<b><u>OIL PRICES (Average)</u></b>				
	<b>\$/M3   \$/BBL</b>		<b>2022/2023</b>	
			<b>\$/M3   \$/BBL</b>	
Month of December	500.8	79.58	596.1	94.72
Month of January	535.7	85.11	615.5	97.81
<b><u>OIL PRODUCTION (M3)</u></b>				
	<b>2024</b>		<b>2023</b>	
Month of January	184,659.2		202,436.8	

## WEEKLY WELL ACTIVITY REPORT

**26 February 2024**

- Lic. No.: 11951      Virden Roselea Unit No. 1 HZNTL 15-26-10-26 (WPM)  
 UWI: 102.15-26-010-26W1.00  
 Spud Date: 21-Feb-2024  
 K.B. Elevation: 443.90 m  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 26-Feb-2024
- Lic. No.: 11985      Tundra Daly Sinclair HZNTL A1-27-9-29 (WPM)  
 UWI: 103.01-27-009-29W1.00  
 Surface Casing: 244.50 mm @ 145.00 m with 7.0 t  
 Finished Drilling: 22-Feb-2024  
 Total Depth: 2330.00 m  
 Production Casing: 139.70 mm @ 2330.00 m with 37.0 t  
 Rig Released: 23-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Feb-2024
- Lic. No.: 12055      Tundra Daly Sinclair HZNTL A1-22-10-28 (WPM)  
 UWI: 102.01-22-010-28W1.00  
 Spud Date: 22-Feb-2024  
 K.B. Elevation: 513.82 m  
 Status: Running Casing (CSG)  
 Running Casing: 26-Feb-2024
- Lic. No.: 12060      Tundra Daly Sinclair HZNTL A5-14-10-29 (WPM)  
 UWI: 102.05-14-010-29W1.00
- Please note revision to Report dated 27-Nov-2023  
 Drilling Contractor: Ensign Drilling Inc. – Rig #9***
- Spud Date: 20-Feb-2024  
 K.B. Elevation: 526.76 m  
 Surface Casing: 244.50 mm @ 142.00 m with 7.0 t  
 Finished Drilling: 23-Feb-2024  
 Total Depth: 2209.00 m  
 Production Casing: 139.70 mm @ 2209 m with 33.0 t  
 Rig Released: 24-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Feb-2024
- Lic. No.: 12072      Tundra Daly Sinclair HZNTL B1-27-9-29 (WPM)  
 UWI: 104.01-27-009-29W1.00  
 Spud Date: 24-Feb-2024  
 K.B. Elevation: 535.57 m  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 26-Feb-2024

Lic. No.: 12078      Virde n Roselea Unit No. 3   HZNTL 5-10-10-26 (WPM)  
UWI: 102.05-10-010-26W1.00  
K.B. Elevation: 438.55 m  
Surface Casing: 244.50 mm @ 142.00 m with 10.0 t  
Intermediate casing: 177.80 mm @ 772.0 m with 17.5 t  
Finished Drilling: 20-Feb-2024  
Total Depth: 2063.00 m  
Rig Released: 21-Feb-2024  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 26-Feb-2024

Lic. No.: 12091      Tundra Daly Sinclair HZNTL A1-28-10-28 (WPM)  
UWI: 102.01-28-010-28W1.00 - Leg #1  
K.B. Elevation: 517.78 m  
Surface Casing: 244.50 mm @ 140.00 m with 7.0 t  
Finished Drilling: 21-Feb-2024  
Total Depth: 2088.00 m  
Production Casing: 139.70 mm @ 2088.00 m with 33.0 t  
Rig Released: 22-Feb-2024  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 26-Feb-2024