



## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- June 03/24 )

<b><u>DRILLING ACTIVITY</u></b>	<b>To Jun 03/24</b>	<b>To Jun 5/23</b>	<b>2023 Total</b>
Drilling Licences Issued	44	70	186
Licences Cancelled	6	2	9
Vertical Wells Drilled	0	0	3
Horizontal Wells Drilled	49	54	159
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	49	55	163
No. of Metres Drilled	114087	122398	360387
Wells Re-entered	1	0	0
Wells Being Drilled	0	2	0
No. of Active Rigs	1	2	0
Wells Licenced but Not Spudded	57	60	61
Wells Completed as Potential Oil Wells	48	54	160
Wells Abandoned Dry	1	1	3
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	0	0	0
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0.00	0.00	0.00
Kilometers Run	0.00	0.00	0.00
	<b>2024</b>	<b>2023</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/M3   \$/BBL</b>	<b>\$/M3   \$/BBL</b>	
Month of April	685.85   108.98	605.49   96.212	
Month of May	656.14   104.26	558.07   88.678	
<b><u>OIL PRODUCTION</u></b>			
<b><u>(M3)</u></b>	<b>2024</b>	<b>2023</b>	
Month of May	181,948.2	198,880.7	

**WEEKLY WELL ACTIVITY REPORT****03 June 2024**

Lic. No.: 12090      Tundra Daly Sinclair HZNTL A8-34-9-29 (WPM)  
UWI: 102.08-34-009-29W1.00 - Leg #1  
Spud Date: 29-May-2024  
K.B. Elevation: 537.13 m  
Finished Drilling: 02-Jun-2024  
Total Depth: 2354 m  
Rig Released: 03-Jun-2024  
Surface Casing: 244.50 mm @ 139.00 m with 7.00 t  
Production Casing: 139.70 mm @ 2354.00 m with 38.50 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 03-Jun-2024

Lic. No.: 12096      Melita Pierson Prov. HZNTL 14-22-2-29 (WPM)  
UWI: 100.14-22-002-29W1.00 - Leg #1  
Finished Drilling: 03-Jun-2024  
Total Depth: 2609.00 m  
Rig Released: 03-Jun-2024  
Kick-Off Date: 01-Jun-2024  
Kick-Off Point: 1210  
Surface Casing: 244.50 mm @ 148.00 m with 15.0 t  
Intermediate Casing: 177.80 mm @ 1206.00 m with 19.6 t  
Status: Running Bridge Plug (BP)  
Running Bridge Plug: 03-Jun-2024

Lic. No.: 12121      Tundra Daly Sinclair HZNTL A1-36-9-28 (WPM)  
UWI: 103.01-36-009-28W1.00 - Leg #1  
Spud Date: 29-May-2024  
K.B. Elevation: 496.76 m  
Finished Drilling: 02-Jun-2024  
Total Depth: 2211 m  
Rig Released: 03-Jun-2024  
Surface Casing: 244.50 mm @ 139.00 m with 7.00 t  
Production Casing: 139.70 mm @ 2211.00 m with 32.00 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 03-Jun-2024

**WELL SUSPENSIONS**

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Suspension &amp; Expiry Date</u>	<u>Status</u>
9674	10101906 Two Creeks DIR 5-31-12-26 (WPM) UWI: 100.05-31-012-26W1.00	03-Jun-2024 18-Jul-2024	COMP
10258	10101906 North Hargrave Prov. 14-33-12-27 (WPM) UWI: 100.14-33-012-27W1.00	03-Jun-2024 18-Jul-2024	COOP
10307	10101906 North Hargrave Prov. 2-20-12-27 (WPM) UWI: 100.02-20-012-27W1.00	03-Jun-2024 18-Jul-2024	COOP

**CERTIFICATES OF ABANDONMENT ISSUED**

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Date Issued</u>
10848	Melita Pierson Prov. HZNTL 11-29-2-29 (WPM)	29-May-2024